



MONTHLY CONSTRUCTION MANAGER'S REPORT



Foster City Levee Improvements Project
City Project No. CIP 301-657



Contractor:	Shimmick Construction Co	Report Period: December 1-31, 2020
CM:	Tanner Pacific, Inc.	
Designer:	Schaaf & Wheeler	

Contract/Schedule Update					
Original Contract Duration (Calendar Days):	1200	Additional Days Granted:	0	Calendar Days Remaining:	1105
Days Elapsed:	95	% Elapsed:	7.9%		
Notice To Proceed:	9/28/2020	Substantial Completion Date:	10/2/2023	Final Completion Date:	1/10/2024
Cost Management Update					
Original Contract Value:	\$60,218,000.00	Approved CCOs:	\$ (585,554.00)	Revised Contract Value:	\$59,632,446.00
Contingency:	\$9,000,000.00	Remaining Contingency:	\$9,000,000.00	% Contingency Used:	0%
Costs Billed to Date:	\$6,087,704.93	% of Contract Billed to Date:	10%		



Work Summary

Recently Completed:

- *Continued import of materials and supplies into Sea Cloud Park*
- *Installation of trail closure fence posts up to Bridgeview Park*
- *Continued submittals*
- *Continued sheet pile installation up to Sta. ~252+43 (near Sea Cloud Park)*
- *Class II AB placement and compaction for trail subgrade*
- *Installation of trail detour sign posts*

Upcoming:

- *Continued submittals*
- *Outfitting modifications to main site offices in Bridgeview Park area*
- *Continued import of sheet piles and materials to staging areas*
- *Reconfiguration of Beach Park Blvd*
- *Setup of contractor staging area along Beach Park Blvd*
- *Phase 2 trail closure (Shorebird Park up to Bridgeview Park)*
- *Hybrid sheet pile floodwall construction from Sta. 203+04 -Sta. 228+42*
- *Excavation/grading of trail section from Sta. 202+00 -Sta. 342+90*
- *Construction of sheet pile wall concrete caps from Sta. 203+04-342+90*



Monthly Progress Photos



Sheet piles being installed near Gateshead Park



Subgrade preparation near Area 36



Class II AB placement in Area 36



Preliminary layout/cat-tracking of restriping work on Beach Park Blvd